

SAMPLE, FOR ILLUSTRATION ONLY

ROOFSCAN UK

Drone Roof Inspection Report

12 Ocean Drive, Brighton, BN1 4ZZ

Report ref: RS-2026-0142 - Inspection date: 14 June 2026 - Delivered: 16 June 2026

2

URGENT - ACTION REQUIRED

3

MONITOR - REVIEW ADVISED

8

SATISFACTORY

ROOFSCORE

78 / 100

Moderate condition - pitched, concrete tile roof

1. Chimneys and leadwork

1.1 Chimney pots and flaunching

MONITOR

Observation: Minor cracking to flaunching on the west stack. Not urgent but worth re-pointing within 12 months to prevent water ingress.

Priority: Monitor

[INSERT DRONE IMAGE]

Sample only, real reports embed drone photography for 1.1 Chimney pots and flaunching

1.2 Lead flashing

SATISFACTORY

Observation: Flashing intact around both stacks with no visible lift or corrosion.

Priority: Satisfactory

[INSERT DRONE IMAGE]


2. Roof coverings

2.1 Ridge and hip tiles

SATISFACTORY

Observation: Ridge line secure, no displaced or missing tiles observed.

Priority: Satisfactory




Sample only, real reports embed drone photography for 2.1 Ridge and hip tiles

2.2 Main tile field

REPAIR
REQUIRED

Observation: Approximately 6 cracked tiles on the rear (north-facing) slope, likely storm damage. Recommend replacement before winter.

Priority: Repair required




Sample only, real reports embed drone photography for 2.2 Main tile field

2.3 Valleys

SATISFACTORY

Observation: Valley gutters clear and correctly laid.

Priority: Satisfactory



Sample only, real reports embed drone photography for 2.3 Valleys


3. Rainwater goods

3.1 Gutters

MONITOR

Observation: Slight sagging to the rear gutter run, likely a loose bracket. Recommend a trade follow-up.


Priority: Monitor



3.2 Downpipes

SATISFACTORY

Observation: All downpipes secure and draining correctly.
Priority: Satisfactory



Sample only, real reports embed drone photography for 3.2 Downpipes

4. Ancillary elements

4.1 Roof lights / vents

REPAIR
REQUIRED

Observation: Soil vent pipe collar has perished and should be replaced to maintain a weathertight seal.
Priority: Repair required




Sample only, real reports embed drone photography for 4.1 Roof lights / vents

4.2 Aerials and fixtures

SATISFACTORY

Observation: TV aerial mount is secure with no visible movement.
Priority: Satisfactory



Sample only, real reports embed drone photography for 4.2 Aerials and fixtures

Schedule of Works - priority summary

Priority	Item	Recommendation
High	2.2 Main tile field	Replace ~6 cracked tiles on rear slope before winter.
High	4.1 Soil vent pipe collar	Replace perished collar to restore weathertight seal.
Medium	1.1 Chimney flaunching	Re-point west stack flaunching within 12 months.
Medium	3.1 Rear gutter run	Secure loose bracket causing slight sag.

This is a sample report for illustration only, using a fictional property and fictional findings. Colours, layout and fonts match the real RoofScan UK report. Photos and property details shown here are not real.

RoofScan UK - info@roofscanuk.co.uk - Brighton, East Sussex - CAA Licensed, Fully Insured